

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Jan-06						
Plato Road	09/01/2006	03/04/2006	Standard	Ferndale	Brixton TH	Completed
Vauxhall Walk	10/01/2006	29/03/2006	Standard	Princes	North Lambeth TH	Completed
Glasshouse Walk	11/01/2006	30/03/2006	Standard	Princes	North Lambeth TH	Completed
Tyres Street	12/01/2006	31/03/2006	Standard	Princes	North Lambeth TH	Completed
Raeburn Street	13/01/2006	03/04/2006	Standard	Ferndale	Brixton TH	Completed
Ashmere Grove	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Ballater Road	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Corrance Road	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Hetherington Road	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Kelper Road	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Sandmere Road	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Solon Road	27/01/2006	17/04/2006	Standard	Ferndale	Brixton TH	Completed
Whitgift Street	27/01/2006	17/04/2006	Standard	Princes	North Lambeth TH	Completed
Feb-06						
Allardyce Street	03/02/2006	24/04/2006	Standard	Ferndale	Brixton TH	Completed
Ducie Street	03/02/2006	24/04/2006	Standard	Ferndale	Brixton TH	Completed
Linom Road	03/02/2006	24/04/2006	Standard	Ferndale	Brixton TH	Completed
Medwin Street	03/02/2006	24/04/2006	Standard	Ferndale	Brixton TH	Completed
Santley Street	03/02/2006	24/04/2006	Standard	Ferndale	Brixton TH	Completed
Tintern Street	03/02/2006	24/04/2006	Standard	Ferndale	Brixton TH	Completed
Aristotle Road	10/02/2006	01/05/2006	Standard	Ferndale	Brixton TH	Completed
Cato Road	10/02/2006	01/05/2006	Standard	Ferndale	Brixton TH	Completed
Jasper Road	10/02/2006	01/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Kendoa Road	10/02/2006	01/05/2006	Standard	Ferndale	Brixton TH	Completed
Tremadoc Road	10/02/2006	01/05/2006	Standard	Ferndale	Brixton TH	Completed
Woodland Hill	10/02/2006	01/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Beardell Street	17/02/2006	08/05/2006				DTC
Cawnpore Street	17/02/2006	08/05/2006	Standard	Gipsy Hill	Norwood TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Gypsy Road	17/02/2006	08/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Whiteley Road	17/02/2006	08/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Woodland Close	17/02/2006	08/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Woodland Road	17/02/2006	08/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Alexandra Drive	24/02/2006	15/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Beechdale Rd	24/02/2006	15/05/2006	Standard	Tulse Hill	Brixton TH	Completed
Hawke Road	24/02/2006	15/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Highland Road	24/02/2006	15/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Lunham Road	24/02/2006	15/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Mountbatton Close	24/02/2006	15/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Victoria Crescent	24/02/2006	15/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Abercairn Street	24/02/2006	15/05/2006	Standard	Streatham South	Streatham TH	Completed
Mar-06						
Farmhouse Road	03/03/2006	22/05/2006	Standard	Streatham South	Streatham TH	Completed
Granton Road	03/03/2006	22/05/2006	Standard	Streatham South	Streatham TH	Completed
Larbert Road	03/03/2006	22/05/2006	Standard	Streatham South	Streatham TH	Completed
Meadfoot Road	03/03/2006	22/05/2006	Standard	Streatham South	Streatham TH	Completed
Oaks Avenue	03/03/2006	22/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Berridge Road	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Bloom Hall Road	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Bristow Road	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Camden Hill Road	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Durning Hill	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Gibbs Avenue	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Sainsbury Road	10/03/2006	29/05/2006	Standard	Gipsy Hill	Norwood TH	Completed
Fentiman Street	17/03/2006	30/11/2006	Embellished	Oval	North Lambeth TH	Completed
Miles Street	17/03/2006	03/06/2006	Standard	Oval	North Lambeth TH	Completed
Norwood Park Road	17/03/2006	03/06/2006	Standard	Gipsy Hill	Norwood TH	Completed
Eylewood Road	20/03/2006	05/06/2006	Standard	Gipsy Hill	Norwood TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Salters Hill	20/03/2006	05/06/2006	Standard	Gipsy Hill	Norwood TH	Completed
Bentons Rise	31/03/2006	16/06/2006	Standard	Gipsy Hill	Norwood TH	Completed
Furneaux Avenue	31/03/2006	16/06/2006	Standard	Knights Hill	Norwood TH	Completed
Apr-06						
Dassett Road	10/04/2006	26/06/2006	Standard	Knights Hill	Norwood TH	Completed
Linton Grove	10/04/2006	26/06/2006	Standard	Knights Hill	Norwood TH	Completed
Tivoli Road	10/04/2006	26/06/2006	Standard	Knights Hill	Norwood TH	Completed
Elder Road	17/04/2006	03/07/2006	Standard	Gipsy Hill	Norwood TH	Completed
Ladas Road	17/04/2006	03/07/2006	Standard	Knights Hill	Norwood TH	Completed
Chapel Road	21/04/2006	07/07/2006	Standard	Knights Hill	Norwood TH	Completed
Darlington Road	21/04/2006	07/07/2006	Standard	Knights Hill	Norwood TH	Completed
Woodcote Place	21/04/2006	07/07/2006	Standard	Knights Hill	Norwood TH	Completed
Casewick Road	28/04/2006	14/07/2006	Standard	Knights Hill	Norwood TH	Completed
St Julian Farm Road	28/04/2006	14/07/2006	Standard	Knights Hill	Norwood TH	Completed
Thornlaw Road	28/04/2006	14/07/2006	Standard	Knights Hill	Norwood TH	Completed
May-06						
Cheviot Road	05/05/2006	21/07/2006	Standard	Knights Hill	Norwood TH	Completed
Roxborough Road	05/05/2006	21/07/2006	Standard	Knights Hill	Norwood TH	Completed
Solon New Road	05/05/2006	21/07/2006	Standard	Ferndale	Brixton TH	Completed
Lakeview Road	12/05/2006	28/07/2006	Standard	Knights Hill	Norwood TH	Completed
Leafgrove	12/05/2006	28/07/2006	Standard	Knights Hill	Norwood TH	Completed
Truslove Road	12/05/2006	28/07/2006	Standard	Knights Hill	Norwood TH	Completed
Greenhurst Road	29/05/2006	14/08/2006	Standard	Knights Hill	Norwood TH	Completed
Lamberhurst Road	29/05/2006	14/08/2006	Standard	Knights Hill	Norwood TH	Completed
Langton Road	29/05/2006	14/08/2006	Standard	Vassall	North Lambeth TH	Completed
Paulet Road	29/05/2006	14/08/2006	Standard	Vassall	North Lambeth TH	Completed
Jun-06						
Frederick Crescent	05/06/2006	22/08/2006	Standard	Vassall	North Lambeth TH	Completed
Myatt Road	05/06/2006	22/08/2006	Standard	Vassall	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Tindall Street	05/06/2006	22/08/2006	Standard	Vassall	North Lambeth TH	Completed
Calais Street	12/06/2006	29/08/2006	Standard	Vassall	North Lambeth TH	Completed
Lothian Road	12/06/2006	29/08/2006	Standard	Vassall	North Lambeth TH	Completed
Patmos Road	12/06/2006	29/08/2006	Standard	Vassall	North Lambeth TH	Completed
Foxley Road	19/06/2006	05/09/2006	Standard	Vassall	North Lambeth TH	Completed
Norwood Park	19/06/2006	01/02/2007	Standard	Gipsy Hill	Norwood TH	Completed
Streatham Common (Park)	19/06/2006	31/10/2006	Standard	Streatham South/Wells	Streatham TH	Completed
Cancell Road	26/06/2006	12/09/2006	Standard	Vassall	North Lambeth TH	Completed
Elliot Road	26/06/2006	12/09/2006	Standard	Vassall	North Lambeth TH	Completed
Knatchbull Road	26/06/2006	12/09/2006	Standard	Vassall	North Lambeth TH	Completed
Knatchbull Roundabout (Boundary)			Standard	Vassall	North Lambeth TH	Delayed
Jul-06						
Inglis Road	03/07/2006	19/09/2006	Standard	Vassall	North Lambeth TH	Completed
Priory Grove	03/07/2006	19/09/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Cormont Road	10/07/2006	26/09/2006	Standard	Vassall	North Lambeth TH	Completed
Halsmere Road	10/07/2006	26/09/2006	Standard	Vassall	North Lambeth TH	Completed
Hartington Road	10/07/2006	26/09/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Thorne Road	10/07/2006	26/09/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Bewlys Road	17/07/2006	15/12/2006	Standard	Knights Hill	Norwood TH	Completed
Davidson Gardens	17/07/2006	03/10/2006	Standard	Oval	North Lambeth TH	Completed
Guilford Road	17/07/2006	03/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Landsdowne Way	17/07/2006	03/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Tredwell Rd	17/07/2006	03/10/2006	Standard	Knights Hill	Norwood TH	Completed
Binfield Road	24/07/2006	15/12/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Bolney Street	24/07/2006	10/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Tradescant Road	24/07/2006	10/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Walberswick Street	24/07/2006	10/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Carew Street	31/07/2006	17/10/2006	Standard	Herne Hill	Brixton TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Flaxman Road	31/07/2006	17/10/2006	Standard	Herne Hill	Brixton TH	Completed
Paradise Road	31/07/2006	17/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Studley Road	31/07/2006	17/10/2006	Standard	Stockwell	Clapham & Stockwell TH	Completed
Aug-06						
East Lake Road	07/08/2006	24/10/2006	Standard	Herne Hill	Brixton TH	Completed
Kimberley Street	07/08/2006	24/10/2006	Standard	Larkhall	Clapham & Stockwell TH	Completed
Launcelot Street	07/08/2006	24/10/2006	Standard	Bishops	North Lambeth TH	Completed
Lilford Road	07/08/2006	28/02/2007	Standard	Coldharbour, Herne Hill	Brixton TH	Completed
Luxor Street	07/08/2006	24/10/2006	Standard	Herne Hill	Brixton TH	Completed
Caldecot Road	14/08/2006	31/10/2006	Standard	Herne Hill	Brixton TH	Completed
Cutcombe Road	14/08/2006	31/10/2006	Standard	Herne Hill	Brixton TH	Completed
Gordon Grove	14/08/2006	28/02/2007	Standard	Herne Hill	Brixton TH	Completed
Kenbury Street	14/08/2006	31/10/2006	Standard	Herne Hill	Brixton TH	Completed
Pomfret Road	14/08/2006	31/10/2006	Standard	Herne Hill	Brixton TH	Completed
Bavent Road	21/08/2006	07/11/2006	Standard	Herne Hill	Brixton TH	Completed
Bentons Rise	21/08/2006	07/11/2006	Standard	Gipsy Hill	Norwood TH	Completed
Northlands Street	21/08/2006	07/11/2006	Standard	Herne Hill	Brixton TH	Completed
Sidford Place	21/08/2006	07/11/2006	Standard	Bishops	North Lambeth TH	Completed
Venetian Road	21/08/2006	07/11/2006	Standard	Herne Hill	Brixton TH	Completed
Emery Street	28/08/2006	28/02/2007	Standard	Bishops	North Lambeth TH	Completed
Harbour Road	28/08/2006	14/11/2006	Standard	Herne Hill	Brixton TH	Completed
Newham Terrace	28/08/2006	14/11/2006	Standard	Bishops	North Lambeth TH	Completed
Southwell Road	28/08/2006	14/11/2006	Standard	Herne Hill	Brixton TH	Completed
St James Crescent	28/08/2006	14/11/2006	Standard	Coldharbour	Brixton TH	Completed
Vaughn Road	28/08/2006	14/11/2006	Standard	Herne Hill	Brixton TH	Completed
Sep-06						
Brief Street	04/09/2006	21/11/2006	Standard	Vassall	North Lambeth TH	Completed
Cambria Road	04/09/2006	21/11/2006	Standard	Herne Hill	Brixton TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Coin Street	04/09/2006	21/11/2006	Standard	Bishops	North Lambeth TH	Completed
Duchy Street	04/09/2006	21/11/2006	Standard	Bishops	North Lambeth TH	Completed
Josephine Avenue	04/09/2006	15/12/2006	Embellished	Tulse Hill	Brixton TH	Completed
Padfield Road	04/09/2006	28/02/2007	Standard	Herne Hill	Brixton TH	Completed
Cosser Street	11/09/2006	28/11/2006	Standard	Bishops	North Lambeth TH	Completed
Hannington Road	11/09/2006	28/11/2006	Standard	Clapham Town	Clapham & Stockwell TH	Completed
MacKay Road	11/09/2006	28/11/2006	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Normandy Road	11/09/2006	28/11/2006	Standard	Vassall	North Lambeth TH	Completed
North Street	11/09/2006	28/11/2006	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Aquinas Street	18/09/2006	05/12/2006	Standard	Bishops	North Lambeth TH	Completed
Cranmer Road	18/09/2006	05/12/2006	Standard	Vassall	North Lambeth TH	Completed
Evandale Road	18/09/2006	05/12/2006	Standard	Vassall	North Lambeth TH	Completed
Burton Road	25/09/2006	12/12/2006	Standard	Vassall	North Lambeth TH	Completed
Claribel Road	25/09/2006	12/12/2006	Standard	Vassall	North Lambeth TH	Completed
Exton Street	25/09/2006	12/12/2006	Standard	Bishops	North Lambeth TH	Completed
Secker Street	25/09/2006	28/02/2007	Standard	Bishops	North Lambeth TH	Completed
Oct-06						
Holland Grove	02/10/2006	19/12/2006	Standard	Vassall	North Lambeth TH	Completed
Minet Road	02/10/2006	19/12/2006	Standard	Coldharbour	Brixton TH	Completed
Sandell Street	02/10/2006	19/12/2006	Standard	Bishops	North Lambeth TH	Completed
Electric Avenue	09/10/2006	31/05/2007	Standard	Coldharbour	Brixton TH	Completed
Mepham Street	09/10/2006	30/03/2007	Standard	Bishops	North Lambeth TH	Completed
Western Road	09/10/2006	26/12/2006	Standard	Coldharbour	Brixton TH	Completed
Coral Street	16/10/2006	02/01/2007	Standard	Bishops	North Lambeth TH	Completed
Hercules Road	16/10/2006	02/01/2007	Standard	Bishops	North Lambeth TH	Completed
Johanna Street	16/10/2006	02/01/2007	Standard	Bishops	North Lambeth TH	Completed
Brad Street	23/10/2006	09/01/2007	Standard	Bishops	North Lambeth TH	Completed
Burdett Street	23/10/2006	09/01/2007	Standard			Private
Frazier Street	23/10/2006	09/01/2007	Standard	Bishops	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Alaska Street	30/10/2006	16/01/2007	Standard	Bishops	North Lambeth TH	Completed
Belinda Road	04/01/2008	30/12/2008	Standard	Coldharbour	Brixton TH	Completed
Caribel Road	30/10/2006	16/01/2007	Standard	Vassall	North Lambeth TH	Completed
Nov-06						
Barrington Road	06/11/2006	30/03/2007	Standard	Coldharbour	Brixton TH	Completed
Carlisle Lane	06/11/2006	30/04/2007	Standard	Bishops	North Lambeth TH	Completed
Pearman Street	06/11/2006	23/01/2007	Standard	Bishops	North Lambeth TH	Completed
Gipsy Hill	13/11/2006	31/05/2007	Embellished	Gipsy Hill	Norwood TH	Completed
Herne Hill Road	13/11/2006	31/01/2007	Standard	Herne Hill	Brixton TH	Completed
Lambeth Road	13/11/2006	30/04/2007	Standard	Bishops	North Lambeth TH	Completed
Cobbett Road	20/11/2006	06/02/2007	Standard	Oval	North Lambeth TH	Completed
Dorset Road	20/11/2006	06/02/2007	Standard	Oval	North Lambeth TH	Completed
Lambeth Walk	20/11/2006	28/02/2007	Standard	Bishops/Princes	North Lambeth TH	Completed
Vassall Road	20/11/2006	06/02/2007	Standard	Vassall	North Lambeth TH	Completed
Old South Lambeth Road	27/11/2006	13/02/2007	Standard	Oval	North Lambeth TH	Completed
Virgil Street	27/11/2006	13/02/2007	Standard	Bishops	North Lambeth TH	Completed
Walnut Tree Walk	27/11/2006	13/02/2007	Standard	Bishops	North Lambeth TH	Completed
Dec-06						
Distin Street	04/12/2006	20/02/2007	Standard	Princes	North Lambeth TH	Completed
Fitzalan Street	04/12/2006	20/02/2007	Standard	Princes	North Lambeth TH	Completed
Lollard Street	04/12/2006	20/02/2007	Standard	Princes	North Lambeth TH	Completed
Old Paradise Street	04/12/2006	31/05/2007	Standard	Bishops, Princes	North Lambeth TH	Completed
Angel Road	11/12/2006	27/02/2007	Standard	Coldharbour	Brixton TH	Completed
Angell Park Gardens	11/12/2006	27/02/2007	Standard	Coldharbour	Brixton TH	Completed
Milbrook Road	11/12/2006	27/02/2007	Standard	Coldharbour	Brixton TH	Completed
Villa Road	11/12/2006	27/02/2007	Standard	Coldharbour	Brixton TH	Completed
Carroun Rd	18/12/2006	06/03/2007	Standard	Oval	North Lambeth TH	Completed
Hayford Avenue	18/12/2006	06/03/2007	Standard	Oval	North Lambeth TH	Completed
Meadow Mews	18/12/2006	06/03/2007	Standard	Oval	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Meadow Place	18/12/2006	06/03/2007	Standard	Oval	North Lambeth TH	Completed
Oval Place	18/12/2006	06/03/2007	Standard	Oval	North Lambeth TH	Completed
Rita Road	18/12/2006	06/03/2007	Standard	Oval	North Lambeth TH	Completed
Jan-07						
Crewdson Road	08/01/2007	27/03/2007	Standard	Oval	North Lambeth TH	Completed
Handforth Rd	08/01/2007	27/03/2007	Standard	Oval	North Lambeth TH	Completed
Heyford Ave	08/01/2007	27/03/2007	Standard	Oval	North Lambeth TH	Completed
Kibworth Street	08/01/2007	27/03/2007	Standard	Oval	North Lambeth TH	Completed
Palfrey Place	08/01/2007	27/03/2007	Standard	Oval	North Lambeth TH	Completed
Richbourne Terrace	08/01/2007	27/03/2007	Standard	Oval	North Lambeth TH	Completed
Jelf Road	22/01/2007	10/04/2007	Standard	Coldharbour	Brixton TH	Completed
Loughborough Road	22/01/2007	29/08/2007	Standard	Coldharbour	North Lambeth TH	Completed
Rathgar Road	04/01/2008	28/01/2009	Standard	Coldharbour	Brixton TH	Completed
Redan Terrace	22/01/2007	10/04/2007	Standard	Herne Hill	Brixton TH	Completed
Brixton Station Road	29/01/2007	31/05/2007	Standard	Coldharbour	Brixton TH	Completed
Brixton Water Lane	29/01/2007	31/05/2007	Standard	Tulse Hill	Brixton TH	Completed
Mostyn Road	29/01/2007	31/05/2007	Standard	Vassall	North Lambeth TH	Completed
Russell Grove	29/01/2007	17/04/2007	Standard	Vassall	North Lambeth TH	Completed
Feb-07						
Cleaver Street	05/02/2007	24/04/2007	Standard	Princes	North Lambeth TH	Completed
Gresham Road	05/02/2007	29/07/2007	Standard	Coldharbour	Brixton TH	Completed
Overton Road	05/02/2007	24/04/2007	Standard	Coldharbour	Brixton TH	Completed
Cleaver Square	12/02/2007	01/05/2007	Standard	Princes	North Lambeth TH	Completed
Cowley Road	12/02/2007	01/05/2007	Standard	Vassall	North Lambeth TH	Completed
Methley Street	12/02/2007	01/05/2007	Embellished	Princes	North Lambeth TH	Completed
Northway Road	12/02/2007	01/05/2007	Standard	Herne Hill	Brixton TH	Completed
Ridgeway Road	04/01/2008	30/11/08	Standard	Coldharbour	Brixton TH	Completed
Alderton Road	19/02/2007	08/05/2007	Standard	Herne Hill	Brixton TH	Completed
Bicknell Road	19/02/2007	08/05/2007	Standard	Herne Hill	Brixton TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Finsen Road	19/02/2007	08/05/2007	Standard	Herne Hill	Brixton TH	Completed
Kemerton Road	19/02/2007	08/05/2007	Standard	Herne Hill	Brixton TH	Completed
Shakespeare Road	19/02/2007	31/07/2007	Standard	Coldharbour, Herne Hill	Brixton TH	Completed
Wingmore Road	19/02/2007	08/05/2007	Standard	Herne Hill	Brixton TH	Completed
Hardess Road	26/12/2007	28/05/2009	Standard	Herne Hill	Brixton TH	Completed
Hinton Road	26/02/2007	31/07/2007	Standard	Herne Hill	Brixton TH	Completed
Saltoun Road	26/02/2007	15/05/2007	Standard	Coldharbour	Brixton TH	Completed
Wanless Road	26/02/2007	15/05/2007	Standard	Herne Hill	Brixton TH	Completed
Wellfit Road	26/02/2007	15/05/2007	Standard	Herne Hill	Brixton TH	Completed
Bankton Road	05/03/2007	22/05/2007	Standard	Coldharbour	Brixton TH	Completed
Mar-07						
Kellett Road	05/03/2007	22/05/2007	Standard	Coldharbour	Brixton TH	Completed
Kennington Road	05/09/2008	28/07/2009	Standard	Oval, Princes, Bishop	North Lambeth TH	Completed
Mervan Road	05/03/2007	22/05/2007	Standard	Coldharbour	Brixton TH	Completed
Ratray Road	05/03/2007	22/05/2007	Standard	Coldharbour	Brixton TH	Completed
Spring Gardens (Park)	05/03/2007	22/05/2007	Standard			Completed
Talma Road	05/03/2007	22/05/2007	Standard	Coldharbour	Brixton TH	Completed
Coldharbour Lane	12/03/2008	31/03/2009	Standard	Coldharbour, Herne Hill	Brixton TH	Completed
Dalberg Road	12/03/2007	29/05/2007	Standard	Coldharbour	Brixton TH	Completed
Leeson Road	12/03/2007	29/05/2007	Standard	Coldharbour	Brixton TH	Completed
Milbrook Passage	12/03/2007	29/05/2007	Standard	Coldharbour	Brixton TH	Completed
Probert Road	12/03/2007	29/05/2007	Standard	Coldharbour	Brixton TH	Completed
Barnwell Road	19/03/2007	05/06/2007	Standard	Herne Hill	Brixton TH	Completed
Effra Road	19/03/2007	05/06/2007	Standard	Coldharbour	Brixton TH	Completed
Lakeview Road (Ex Housing Area)	19/03/2007	05/06/2007	Standard	Knights Hill	Norwood TH	Completed
Morval Road	19/03/2007	05/06/2007	Standard	Coldharbour	Brixton TH	Completed
Trelawn Road	19/03/2007	05/06/2007	Standard	Coldharbour	Brixton TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Crowstone Road	26/03/2007	12/06/2007	Standard	Tulse Hill	Brixton TH	Completed
Effra Parade	26/03/2007	12/06/2007	Standard	Herne Hill	Brixton TH	Completed
Mayall Road	26/03/2007	12/06/2007	Standard	Coldharbour,Herne Hill	Brixton TH	Completed
Railton Road	26/06/2007	30/04/08	Standard	Coldharbour,Herne Hill	Brixton TH	Completed
St Mathews Road	26/03/2007	12/06/2007	Standard	Tulse Hill	Brixton TH	Completed
Apr-07						
Chaucer Road	02/04/2007	19/06/2007	Standard	Herne Hill	Brixton TH	Completed
Dulwich Road	02/03/2008	28/04/2009	Standard	Herne Hill	Brixton TH	Completed
Milton Road	02/04/2007	19/06/2007	Standard	Herne Hill	Brixton TH	Completed
Regent Road	02/04/2007	19/06/2007	Standard	Herne Hill	Brixton TH	Completed
Spenser Road	02/04/2007	19/06/2007	Standard	Herne Hill	Brixton TH	Completed
Appach Road	09/04/2007	26/06/2007	Standard	Tulse Hill	Brixton TH	Completed
Helix Road	09/04/2007	26/06/2007	Standard	Tulse Hill	Brixton TH	Completed
Herne Place	09/04/2007	26/06/2007	Standard	Herne Hill	Brixton TH	Completed
Hurst Road	09/04/2007	26/06/2007	Standard	Herne Hill	Brixton TH	Completed
Rymer Road	09/04/2007	26/06/2007	Standard	Herne Hill	Brixton TH	Completed
Tulse Hill	09/04/2007	26/06/2007	Standard			DTC
Arodene Road	16/04/2007	03/07/2007	Standard	Herne Hill	Brixton TH	Completed
Elm Park	16/04/2007	03/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Endymion Road	16/04/2007	03/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Fairmont Road	16/04/2007	03/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Leander Road	16/04/2007	03/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Brading Road	23/04/2007	10/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Cornwall Road	23/04/2007	10/07/2007	Embellished	Bishops		Completed
Craster Road	23/04/2007	10/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Greet Street	23/04/2007	10/07/2007	Embellished	Bishops	North Lambeth TH	Completed
Medora Road	23/04/2007	10/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Ufford Street	01/11/2007	29/02/2008	Embellished	Bishops	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Wootton Street	23/04/2007	10/07/2007	Standard			DTC
Archbishops Place	30/04/2007	17/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Cons Street	30/04/2007	17/07/2007	Embellished	Bishops	North Lambeth TH	Completed
Merredene Road	30/04/2007	17/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Mitre Road	30/04/2007	13/03/2007	Embellished	Bishops	North Lambeth TH	Completed
Ostade Road	30/04/2007	17/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Pratt Walk	30/04/2007	17/07/2007	Embellished	Princes	North Lambeth TH	Completed
Somers Place	30/04/2007	17/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Somers Road	30/04/2007	17/07/2007	Standard	Tulse Hill	Brixton TH	Completed
May-07						
Athlone Road	07/05/2007	24/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Claverdale Road	07/05/2007	24/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Craignair Road	07/05/2007	24/07/2007	Standard	Tulse Hill	Brixton TH	Completed
Glyn Rd	07/05/2007	24/07/2007	Standard	Ferndale	Brixton TH	Completed
Auckland Rd	07/05/2007	24/07/2007	Standard	Ferndale	Brixton TH	Completed
Maplestead Road	07/05/2007	24/07/2007	Standard	Brixton Hill	Brixton TH	Completed
Upper Tulse Hill	07/05/2007	24/03/2008	Standard	Tulse Hill	Brixton TH	Completed
Cotherstone Road	14/05/2007	31/07/2007	Standard	Brixton Hill	Brixton TH	Completed
Deepdene Gardens	14/05/2007	31/07/2007	Standard	Brixton Hill	Brixton TH	Completed
Fairview Place	14/05/2007	31/07/2007	Standard	Brixton Hill	Brixton TH	Completed
Holmewood Road	14/05/2007	31/07/2007	Embellished	Brixton Hill	Brixton TH	Completed
Redlands Way	14/05/2007	31/07/2007	Standard	Brixton Hill	Brixton TH	Completed
Holmewood Gdns	15/05/2007	31/07/2007	Embellished	Brixton Hill	Brixton TH	Completed
Chalice Way	21/05/2007	07/08/2007	Standard			Private
Hillworth Road	21/05/2007	07/08/2007	Standard	Tulse Hill	Brixton TH	Completed
Mackie Road	21/05/2007	07/08/2007	Standard	Tulse Hill	Brixton TH	Completed
Norwood Rd	21/10/2008	28/09/2009	Standard	Herne Hill,Knights Hill, Thurlow	Brixton TH	Completed
Roupell Road	21/05/2007	07/08/2007	Standard	Tulse Hill	Brixton TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Arlingford Road	28/05/2007	14/08/2007	Standard	Tulse Hill	Brixton TH	Completed
Brailsford Road	28/05/2007	14/08/2007	Standard	Tulse Hill	Brixton TH	Completed
Brockwell Park Gardens	28/05/2007	14/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Jun-07						
Berwyn Road	04/06/2007	21/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Deerbrook Road	04/06/2007	21/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Deronda Road	04/06/2007	21/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Romola Road	04/06/2007	21/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Trinity Rise	04/06/2007	21/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Birckbeck Hill	11/06/2007	28/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Birckbeck Place	11/06/2007	28/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Lovelace Road	11/06/2007	28/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Rosendale Road	01/08/08	01/08/2009	Standard	Thurlow Pk	Norwood TH	Completed
St Faiths Road	11/06/2007	28/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Thurlow Hill	11/06/2007	28/08/2007	Standard	Thurlow Pk	Norwood TH	Completed
Croxtead Road (Boundary)	01/08/2008	01/03/2009	Standard	Thurlow Pk	Norwood TH	Completed
Dalkeith Road	18/06/2007	04/09/2007	Standard	Thurlow Pk	Norwood TH	Completed
Guernsey Grove	18/06/2007	04/09/2007	Standard	Thurlow Pk	Norwood TH	Completed
Hawarden Grove	18/06/2007	04/09/2007	Standard	Thurlow Pk	Norwood TH	Completed
Turney Road	01/08/2008	01/02/2009	Standard	Thurlow Pk	Norwood TH	Completed
Bencroft Road	25/06/2007	11/09/2007	Standard	Streatham South	Streatham TH	Completed
Braeside Road	25/06/2007	11/09/2007	Standard	Streatham South	Streatham TH	Completed
Broadview Road	25/06/2007	11/09/2007	Standard	Streatham South	Streatham TH	Completed
Canmore Gardens	25/06/2007	11/09/2007	Standard	Streatham South	Streatham TH	Completed
Donny brook Road	25/06/2007	11/09/2007	Standard	Streatham South	Streatham TH	Completed
Jul-07						
Aberfoyle Rd	02/07/2007	18/09/2007	Standard	Streatham South	Streatham TH	Completed
Bates Crescent	02/07/2007	18/09/2007	Standard	Streatham South	Streatham TH	Completed
Bridgewood Road	02/07/2007	18/09/2007	Standard	Streatham South	Streatham TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Carnforth Road	02/07/2007	18/09/2007	Standard	Streatham South	Streatham TH	Completed
Mantlet Close	02/07/2007	18/09/2007	Standard	Streatham South	Streatham TH	Completed
Eardley Road			Standard	Streatham South	Streatham TH	Completed
Edgington Road	09/07/2007	25/09/2007	Standard	Streatham South	Streatham TH	Completed
Estream Road	09/07/2007	25/09/2007	Standard	St Leonards	Streatham TH	Completed
Green Lane	09/07/2008	25/09/2009	Standard	Streatham South	Streatham TH	Completed
Natal Road	09/07/2007	25/09/2007	Standard	St Leonards	Streatham TH	Completed
Northhanger Road	09/07/2007	25/09/2007	Standard	St Leonards	Streatham TH	Completed
Westwell Road Approach	09/07/2007	25/09/2007	Standard	Streatham South	Streatham TH	Completed
Westwell Road	09/07/2007	25/09/2007	Standard	St Leonards	Streatham TH	Completed
Baldry Gardens	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	Completed
Braxted Park	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	Completed
Copley Park Road	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	Completed
Hambro Road	16/07/2007	02/10/2007	Standard	St Leonards	Streatham TH	Completed
Heybridge Avenue	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	Completed
Strathbrook Road	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	DTC
Streatham Common South	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	Completed
Voss Court	16/07/2007	02/10/2007	Standard	Streatham South	Streatham TH	Completed
Conyers Road	23/07/2007	09/10/2007	Standard	St Leonards	Streatham TH	Completed
Ellora Road	23/07/2007	09/10/2007	Standard	St Leonards	Streatham TH	Completed
Fairmile Avenue	23/07/2007	09/10/2007	Standard	St Leonards	Streatham TH	Completed
Ferrers Road	23/07/2007	09/10/2007	Standard	St Leonards	Streatham TH	Completed
Gleneagle Road	23/07/2007	09/10/2007	Standard	St Leonards	Streatham TH	Completed
Riggindale Road	23/07/2007	09/10/2007	Standard	St Leonards	Streatham TH	Completed
Station Approach			Standard	St Leonards	Streatham TH	Work In Progress
Fernwood Avenue	30/07/2007	16/10/2007	Standard	St Leonards	Streatham TH	Completed
Lambeth High Street	30/07/2007	16/10/2007	Standard			DTC
Maderia Road	30/07/2007	16/10/2007	Standard	Streatham Wells	Streatham TH	Completed
Oakdale Road	30/07/2007	16/10/2007	Standard	Streatham Wells	Streatham TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Rydal Road	30/07/2007	16/10/2007	Standard	St Leonards	Streatham TH	Completed
Thirlmere Road	30/07/2007	16/10/2007	Standard	St Leonards	Streatham TH	Completed
Tooting Bec Gardens	30/07/2007	16/10/2007	Standard	St Leonards	Streatham TH	Completed
Walcott Square	30/07/2007	16/10/2007	Embellished	Princes	North Lambeth TH	Completed
Aug-07						
Bishops Terrace	06/08/2007	23/10/2007	Embellished	Princes	North Lambeth TH	Completed
Gilbert Road	06/08/2007	23/10/2007	Standard	Princes	North Lambeth TH	Completed
Monkton Street	06/08/2007	23/10/2007	Standard	Princes	North Lambeth TH	Completed
Oakden Street	06/08/2007	23/10/2007	Embellished	Princes	North Lambeth TH	Completed
St Marys Gardens	06/08/2007	23/10/2007	Embellished	Princes	North Lambeth TH	Completed
St Marys Walk	06/08/2007	23/10/2007	Embellished	Princes	North Lambeth TH	Completed
Trigon Road	06/08/2007	23/02/2008	Embellished	Oval	North Lambeth TH	Completed
Ashmole Street	06/08/2007	23/10/2007	Embellished	Oval	North Lambeth TH	Completed
Chester Way	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	Completed
Cottington Street	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	Completed
Kempsford Road	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	DTC
Reedworth Street	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	Completed
Renfrew Road	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	Completed
Sullivan Road	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	Completed
Wincott Street	13/08/2007	30/10/2007	Standard	Princes	North Lambeth TH	Completed
Aulton Place	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed
Bowden Street	20/08/2007	31/10/2007	Standard	Princes	North Lambeth TH	Completed
Kennings Way	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed
Milverton Street	20/08/2007	06/03/2008	Standard	Princes	North Lambeth TH	Completed
Radcot Street	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed
Ravensdon Street	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed
Stannary Street	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed
Tinworth Street	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed
White Hart Street	20/08/2007	06/11/2007	Standard	Princes	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Jonathon Street	27/08/2007	13/11/2007	Standard	Princes	North Lambeth TH	Completed
Loughborough Street	27/08/2007	03/12/2007	Standard	Princes	North Lambeth TH	Completed
Orsett Street	27/08/2007	30/03/2009	Standard	Princes	North Lambeth TH	Completed
Sancroft Street	27/08/2007	13/03/2008	Standard	Princes	North Lambeth TH	Completed
St Oswalds Place	27/08/2007	13/11/2007	Standard	Princes	North Lambeth TH	Completed
Tyres Terrace	27/08/2007	13/11/2007	Standard	Princes	North Lambeth TH	Completed
Vauxhall Street	27/08/2007	13/02/2008	Standard	Princes	North Lambeth TH	Completed
Wickham Street	27/08/2007	13/11/2007	Standard	Princes	North Lambeth TH	Completed
Worgan Street	27/08/2007	13/11/2007	Standard	Princes	North Lambeth TH	Completed
Sep-07						
Aveline Street	03/09/2007	20/11/2007	Standard	Princes	North Lambeth TH	Completed
Bowling Green Street	03/09/2007	16/12/2008	Standard	Oval	North Lambeth TH	Completed
Brangton Road	03/09/2007	20/11/2007	Standard	Princes	North Lambeth TH	Completed
Clayton Street	03/09/2007	20/11/2007	Standard	Oval	North Lambeth TH	Completed
Dolland Street	03/09/2007	20/11/2007	Standard	Princes	North Lambeth TH	Completed
Kennington Oval	03/09/2007	20/11/2007	Standard	Oval	North Lambeth TH	Completed
Magee Street	03/09/2007	20/11/2007	Standard	Oval	North Lambeth TH	Completed
Montford Place	01/09/08	01/01/2009	Standard	Oval	North Lambeth TH	Completed
Wynard Terrace	03/09/2007	20/11/2007	Standard	Princes	North Lambeth TH	Completed
Bondway (part)	10/09/2007	27/01/2008	Standard	Oval	North Lambeth TH	Completed
Hackford Road	10/09/2007	27/11/2007	Standard	Vassall	North Lambeth TH	Completed
Mowll Street	10/09/2007	27/11/2007	Standard	Vassall	North Lambeth TH	Completed
Pegasus Place	10/09/2007	27/11/2007	Standard	Oval	North Lambeth TH	Completed
South Island Place	10/09/2007	27/11/2007	Standard	Vassall	North Lambeth TH	Completed
Trenchold Street	10/09/2007	27/11/2007	Standard	Oval	North Lambeth TH	Completed
Wheatsheaf Lane	10/09/2007	27/01/2008	Standard	Oval	North Lambeth TH	Completed
Wilcox Lane			Standard	Oval	North Lambeth TH	Scheme
Wyvil Road	10/09/2007	27/11/2007	Standard	Oval	North Lambeth TH	Completed
Caldwell St	17/09/2007	14/02/2008	Standard	Vassall	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Hillyard Street	17/09/2007	04/12/2007	Standard	Vassall	North Lambeth TH	Completed
Isabel Street	17/09/2007	04/12/2007	Standard	Vassall	North Lambeth TH	Completed
Liberty Street	17/09/2007	04/12/2007	Standard	Vassall	North Lambeth TH	Completed
Morat Street	17/09/2007	04/12/2007	Standard	Vassall	North Lambeth TH	Completed
Southey Road	17/09/2007	04/12/2007	Standard	Vassall	North Lambeth TH	Completed
St Martins Road	17/09/2007	04/01/2008	Embellished	Stockwell	Clapham & Stockwell TH	Completed
St Michaels Road	17/09/2007	04/01/2008	Embellished	Stockwell	Clapham & Stockwell TH	Completed
Stockwell Park Crescent	17/09/2007	04/01/2008	Embellished	Stockwell	Clapham & Stockwell TH	Completed
Stockwell Park Road	17/09/2007	04/02/2008	Embellished	Stockwell	Clapham & Stockwell TH	Completed
Astoria Walk	24/09/2007	11/12/2008	Standard	Ferndale	Brixton TH	Completed
Aytoun Street	24/09/2007	11/12/2008	Standard	Ferndale	Brixton TH	Completed
Burnley Road	24/09/2007	04/01/2008	Embellished	Stockwell	Clapham & Stockwell TH	Completed
Ingleborough Street	24/09/2007	11/05/2008	Standard	Vassall	North Lambeth TH	Completed
Robsart Road	01/07/2008	11/12/2008	Standard	Vassall	North Lambeth TH	Completed
Rumsey Road	24/09/2007	11/12/2007	Standard	Ferndale	Brixton TH	Completed
Stockwell Lane	24/09/2007	26/02/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Streatham Common North	24/04/2008	28/06/2009	Standard	Streatham South	Streatham TH	Completed
Thornton Street	24/04/2008	28/03/2009	Standard	Ferndale	Brixton TH	Work In Progress
Winans Walk	24/09/2007	11/12/2007	Standard	Ferndale	Brixton TH	Completed
Wynne Road	24/09/2007	11/12/2007	Standard	Ferndale	Brixton TH	Completed
Oct-07						
Bedford Hill	01/01/2009	11/03/2009	Standard	St Leonards	Streatham TH	Completed
Broadlands Close	01/08/2008	28/03/2009	Standard	St Leonards	Streatham TH	Completed
Gracefield Gardens	01/10/2007	18/03/2008	Standard	Streatham Wells	Streatham TH	Completed
Grasemere Road	01/10/2007	18/03/2008	Standard	Streatham Wells	Streatham TH	Completed
Hill House Road	01/10/2007	18/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Knights Hill Square	22/10/2007	08/01/2008	Standard	Knights Hill	Norwood TH	Completed
Russell Footpath	01/10/2007	18/12/2007	R & L			Completed
Newcombe Gardens	01/10/2007	18/12/2007	Standard	Streatham Wells	Streatham TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Valley Road	01/10/2007	30/04/2009	Standard	Streatham Wells	Streatham TH	Completed
Woodfield Grove	01/10/2007	28/05/2009	Standard	St Leonards	Streatham TH	Completed
Bell Trees Grove	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Deerhurst Road	08/10/2007	25/04/2008	Standard	Streatham Wells	Streatham TH	Completed
Etherstone Green	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Etherstone Road	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Leigham Court Road	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	DTC
Minehead Road	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Springwell Close	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Springwell Rd	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
St Julians Close	08/10/2007	25/12/2007	Standard	Knights Hill	Norwood TH	Completed
Strathdale	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Valleyfield Road	08/10/2007	25/12/2007	Standard	Streatham Wells	Streatham TH	Completed
Becondale Rd	15/10/2007	01/02/2008	Standard	Gipsy Hill	Norwood TH	Completed
Bentons Lane	15/10/2007	01/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Cedar Tree Grove	15/10/2007	01/01/2008	Standard	Knights Hill	Norwood TH	Completed
Eden Rd	15/10/2007	01/01/2008	Standard	Knights Hill	Norwood TH	Completed
Gibbs Close	15/10/2007	01/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Gibbs Square	15/10/2007	01/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Gipsy Rd Gdns	15/10/2007	01/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Lindaway	15/10/2007	01/01/2008	Standard	Knights Hill	Norwood TH	Completed
Millhouse Place	15/10/2007	01/03/2008	Standard	Knights Hill	Norwood TH	DTC
Roman Rise	15/10/2007	01/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Aubyn Hill	22/10/2007	15/02/2008	Standard	Gipsy Hill	Norwood TH	Completed
Beadman St	22/10/2007	15/02/2008	Standard	Knights Hill	Norwood TH	Completed
Curnicks Lane	22/10/2007	08/01/2008	Standard	Knights Hill	Norwood TH	Private
East Place	22/10/2007	08/03/2008	Standard	Gipsy Hill	Norwood TH	Completed
Finch Ave	22/10/2007	08/02/2008	Standard	Gipsy Hill	Norwood TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Hobbs Rd	22/10/2007	08/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Rosebury Rd	01/10/2008	30/01/2009	Standard			Completed
Langmead St	22/10/2007	08/01/2008	Standard	Knights Hill	Norwood TH	Completed
Waring St	22/10/2007	08/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Weaver Walk	22/10/2007	08/06/2008	Standard	Knights Hill	Norwood TH	Private
Windsor Grove	22/10/2007	08/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Auckland Hill	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Dunbar St	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Durban Rd	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Hamilton Rd	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Hubbard Rd	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Romany Rd	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
St Bernards Close	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	DTC
St Cloud Rd	01/02/2007	15/04/2008	Standard	Gipsy Hill	Norwood TH	Completed
St Denis Rd	29/10/2007	15/02/2009	Standard	Gipsy Hill	Norwood TH	Completed
St Gothard Rd	29/10/2007	28/03/2009	Standard	Gipsy Hill	Norwood TH	Completed
St Louis Rd	29/10/2007	15/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Nov-07						
Ardlui Rd	05/11/2007	15/08/2008	Standard	Thurlow Park	Norwood TH	Completed
Barston Rd	05/11/2007	22/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Carnac Rd	05/11/2007	22/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Chalford Rd	05/11/2007	15/09/2008	Standard	Gipsy Hill	Norwood TH	Completed
Chancellor Grove	05/11/2007	22/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Chestnut Rd	05/11/2007	28/05/2009	Standard	Thurlow Park	Norwood TH	Completed
Clive Rd	05/11/2007	15/08/2008	Standard	Gipsy Hill	Norwood TH	Completed
Martell Rd	05/11/2007	22/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Myton Rd	05/11/2007	22/01/2008	Standard	Gipsy Hill	Norwood TH	Completed
Park Hall Rd	05/11/2007	28/05/2009	Standard	Thurlow Park	Norwood TH	Completed
Triton Rd	05/11/2007	22/01/2008	Standard	Gipsy Hill	Norwood TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Vale St	05/11/2007	15/11/2008	Standard	Gipsy Hill	Norwood TH	Completed
Avenue Park Rd	12/11/2007	29/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Carson Rd	12/11/2007	29/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Chatsworth Way	12/11/2007	22/08/2008	Standard	Thurlow Park	Norwood TH	Completed
Dalmore Rd	12/11/2007	29/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Dalton St	12/11/2007	29/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Eastmearn Rd	12/11/2007	22/06/2008	Standard	Thurlow Park	Norwood TH	Completed
Elmcourt Rd	12/11/2007	28/03/2009	Standard	Thurlow Park	Norwood TH	Completed
Idmiston Rd	12/11/2007	22/08/2008	Standard	Thurlow Park	Norwood TH	Completed
Lancaster Ave	12/11/2007	29/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Lavengro Rd	12/11/2007	29/01/2008	Standard	Thurlow Park	Norwood TH	Completed
Station Rise	12/05/2008	28/03/2009	Standard	Thurlow Park	Norwood TH	DTC
TC	12/11/2007	22/08/2008	Standard	Thurlow Park	Norwood TH	Completed
Harpenden Rd	19/11/2007	22/08/2008	Standard	Thurlow Park	Norwood TH	Completed
Knollys Rd	19/11/2007	22/02/2009	Standard	Knights Hill	Norwood TH	Completed
Leigham Vale	19/11/2007	22/06/2008	Standard	Streatham Hill/Vale	Streatham TH	Completed
Perran Rd	19/11/2007	22/06/2008	Standard	Thurlow Park	Norwood TH	Completed
Probyn Rd	19/11/2007	22/09/2008	Standard	Streatham Hill	Streatham TH	Completed
Thurlby Rd	19/11/2007	05/02/2008	Standard	Knights Hill	Norwood TH	Completed
Thurlstone Rd	19/11/2007	05/02/2008	Standard	Knights Hill	Norwood TH	Completed
Uffington Rd	19/11/2007	05/02/2008	Standard	Knights Hill	Norwood TH	Completed
Ullswater Rd	19/11/2007	05/05/2008	Standard	Thurlow Park	Norwood TH	Completed
Ulverstone Rd	19/11/2007	05/02/2008	Standard	Thurlow Park	Norwood TH	Completed
Wolfigton Rd	19/11/2007	05/02/2008	Standard	Knights Hill	Norwood TH	Completed
Broxholm Rd	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Canterbury Grove	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Doderbrooke Rd	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Egremont Rd	26/11/2007	27/02/2009	Standard	Knights Hill	Norwood TH	Completed
Glennie Rd	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Hainthorpe Rd	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Ivymount Rd	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Landsdowne Gd	26/11/2007	12/09/2008	Standard	Knights Hill	Norwood TH	Completed
Mount Villas	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Royal Circus	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Selsdon Rd	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Waldeck Grove	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
York Hill	26/11/2007	12/02/2008	Standard	Knights Hill	Norwood TH	Completed
Dec-07						
Bloom Grove	03/12/2007	19/06/2008	Standard	Knights Hill	Norwood TH	Completed
Cambrian Cl	03/12/2007	19/02/2008	Standard	Knights Hill	Norwood TH	Completed
Chartham Grove	03/12/2007	19/02/2008	Standard	Knights Hill	Norwood TH	Completed
Drewstead Rd	03/12/2007	19/02/2008	Standard	St Leonards	Streatham TH	Completed
Garden Lane		28/04/2009	Standard	Streatham Hill	Streatham TH	Delayed
Palace Rd	03/12/2007	19/02/2008	Standard	Streatham Hill	Streatham TH	DTC
Pymont Gr	03/12/2007	19/02/2008	Standard	Knights Hill	Norwood TH	Completed
Rockhampton Cl	03/12/2007	19/02/2008	Standard	Knights Hill	Norwood TH	Completed
Rockhampton Rd	03/12/2007	19/02/2008	Standard	Knights Hill	Norwood TH	Completed
St Peters Gdns	03/12/2007	19/09/2008	Standard	Knights Hill	Norwood TH	Completed
Waylett Place	03/12/2007	19/02/2008	Standard	Knights Hill	Norwood TH	Completed
Ardwell Rd	10/12/2007	26/02/2008	Standard	Streatham Hill	Streatham TH	Completed
Barrhill Rd	10/12/2007	26/02/2008	Standard	Streatham Hill	Streatham TH	Completed
Blairderry Rd	10/12/2007	26/02/2008	Standard	Streatham Hill	Streatham TH	Completed
Mortimer Close	10/12/2007	26/02/2008	Standard	Streatham Hill	Streatham TH	Completed
Sternhold Ave	30/04/2009	28/03/2009	Standard	Streatham Hill	Streatham TH	Completed
Jan-08						
Criffel Ave	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed
Goodman Crescent			Standard	Streatham Hill	Streatham TH	
Killieser Ave	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Kirkstall Gdns	07/01/2008	25/09/2008	Standard	Streatham Hill	Streatham TH	Completed
Kirkstall Rd	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed
Rastell Ave	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed
Salford Rd	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed
Telford Ave	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed
Tenham Ave	07/01/2008	25/03/2008	Standard	Streatham Hill	Streatham TH	Completed
Thornton Ave	07/01/2008	25/03/2009	Standard	Streatham Hill	Streatham TH	Completed
Thornton Rd	07/01/2008	25/03/2008	Standard	Thornton	Streatham TH	Completed
Bellasis Ave		31/06/2009	Standard	Streatham Hill	Streatham TH	Completed
Copthorne Ave	14/01/2008	01/04/2008	Standard	Thornton	Streatham TH	Completed
Kings Avenue	01/06/2008	01/04/2009	Standard	Thornton	Streatham TH	Completed
Lexton Gdns	14/01/2008	01/04/2008	Standard	Thornton	Streatham TH	Completed
Montrell Rd	14/01/2008	01/09/2008	Standard	Streatham Hill	Streatham TH	Completed
New Park Rd	14/01/2008	01/04/2009	Standard	Thornton	Streatham TH	Completed
Tierney Rd	14/01/2008	01/09/2008	Standard	Streatham Hill	Streatham TH	Completed
Atkins Rd	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Clarence Ave	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Honeybrook Rd	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Parkthorne Rd	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Queensville Rd	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Rudloe Rd	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Weir Rd	21/01/2008	08/04/2008	Standard	Thornton	Streatham TH	Completed
Englewood Rd	28/01/2008	15/04/2008	Standard	Clapham Common	Clapham & Stockwell TH	DTC
Gubyon Ave	28/01/2008	15/04/2008	Standard	Herne Hill	Brixton TH	Completed
Milkwood Rd	28/01/2008	31/02/2009	Standard	Herne Hill	Brixton TH	Completed
Oborne Close	28/01/2008	15/04/2008	Standard	Herne Hill	Brixton TH	DTC
Shardcroft Ave	28/01/2008	15/04/2008	Standard	Herne Hill	Brixton TH	Completed
Thornton Gdns	28/01/2008	15/04/2008	Standard	Thornton	Streatham TH	Completed
Clapham Manor St	01/01/2008	23/06/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Feb-08						
Brantwood Rd	04/02/2008	22/04/2008	Standard	Herne Hill	Brixton TH	Completed
Cosbycote Ave	04/02/2008	22/04/2008	Standard	Herne Hill	Brixton TH	Completed
Dorchester Drive	04/02/2008	22/05/2008	Standard	Herne Hill	Brixton TH	Completed
Fawnbrake Ave	04/02/2008	30/10/2008	Standard	Herne Hill	Brixton TH	Completed
Kestrel Ave	04/02/2008	22/04/2008	Standard	Herne Hill	Brixton TH	Completed
Rollscourt Ave	04/02/2008	22/04/2008	Standard	Herne Hill	Brixton TH	Completed
Woodquest Ave	04/02/2008	22/11/2008	Standard	Herne Hill	Brixton TH	Completed
Haredale Rd	11/02/2008	29/06/2008	Standard	Herne Hill	Brixton TH	Completed
Herne Hill	01/08/2008	01/05/2009	Standard	Herne Hill	Brixton TH	Completed
Heron Rd	11/02/2008	29/04/2008	Standard	Herne Hill	Brixton TH	Completed
Lowden Rd	11/02/2008	29/04/2008	Standard	Herne Hill	Brixton TH	Completed
Matlock Cl	11/02/2008	29/04/2008	Standard	Herne Hill	Brixton TH	Private
Poplar Rd	11/02/2008	29/04/2008	Standard	Herne Hill	Brixton TH	Completed
Poplar Walk	11/02/2008	29/04/2008	Standard	Herne Hill	Brixton TH	Completed
Acland Crescent	18/02/2008	06/05/2008	Standard	Herne Hill	Brixton TH	Completed
Deepdene Rd	18/02/2008	06/05/2008	Standard	Herne Hill	Brixton TH	Completed
Fernedene Rd	18/02/2008	06/05/2008	Standard	Herne Hill	Brixton TH	Completed
Oakbank Rd	18/02/2008	06/05/2008	Standard	Herne Hill	Brixton TH	Completed
Porchester Rd	18/02/2008	06/05/2008	Standard	Herne Hill	Brixton TH	DTC
Sunset Rd	18/02/2008	06/05/2008	Standard	Herne Hill	Brixton TH	Completed
Bengeworth Rd	25/02/2008	13/05/2008	Standard			DTC
Deepdale Rd	25/02/2008	13/05/2008	Standard	Herne Hill	Brixton TH	Completed
Doverfield Rd	25/02/2008	13/05/2008	Standard	Brixton Hill	Brixton TH	Completed
Felsberg Rd	25/02/2008	13/05/2008	Standard	Brixton Hill	Brixton TH	Completed
Morrish Rd	25/02/2008	13/06/2008	Standard	Brixton Hill	Brixton TH	Completed
Rodmill Rd	25/02/2008	13/05/2008	Standard	Brixton Hill	Brixton TH	DTC
Sulina Rd	25/02/2008	13/01/2009	Standard	Brixton Hill	Brixton TH	Completed
Tradescant Approach	25/02/2008	28/03/2009	Heritage	Stockwell	Clapham & Stockwell TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Mar-08						
Chale Rd	03/03/2008	20/09/2008	Standard	Brixton Hill	Brixton TH	Completed
Dumbarton Rd	03/03/2008	20/05/2008	Standard	Brixton Hill	Brixton TH	Completed
Forster Rd	03/03/2008	19/02/2009	Standard	Thornton	Streatham TH	Completed
Kingswood Rd	03/03/2008	20/05/2008	Standard	Brixton Hill	Brixton TH	Completed
Lyham Rd	03/03/2008	28/05/2009	Standard	Brixton Hill	Brixton TH	Completed
Saxby Rd	03/03/2008	20/09/2008	Standard	Brixton Hill	Brixton TH	Completed
Cowthorpe Rd	03/03/2008	20/08/2008	Standard	Stockwell	Clapham & Stockwell TH	DTC
Crimsworth Rd	10/03/2008	27/05/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Fount St	10/03/2008	27/05/2008	Standard	Stockwell	Clapham & Stockwell TH	DTC
Goldsboro Rd	10/03/2008	28/03/2009	Standard	Stockwell	Clapham & Stockwell TH	Completed
Pascal St	10/03/2008	27/05/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Thorparch Rd	10/03/2008	20/08/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Tilson Gdns	10/03/2008	20/12/2008	Standard	Thornton	Streatham TH	Completed
Andrew Place	17/03/2008	03/06/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Clyston St	17/03/2008	03/06/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Crichton St			Standard	Larkhall	Clapham & Stockwell TH	
Deeley Rd	17/03/2008	20/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Stamford Buildings	17/03/2008	20/12/2008	Standard	Fendale	Brixton TH	Completed
Minshull St	17/03/2008	28/04/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Pensbury Pl	17/03/2008	20/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Pensbury St	17/03/2008	28/03/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Portslade Rd	17/03/2008	03/06/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Westbury St	17/03/2008	03/06/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Heath Rd	24/03/2008	20/12/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Heather Close	24/03/2008	20/12/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Mawbey St	24/03/2008	20/09/2008	Standard	Oval	North Lambeth TH	Completed
Newby St	24/03/2008	19/01/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Priory Ct	24/03/2008	10/06/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Silverthorne Rd	24/03/2008	30/05/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Southville	24/03/2008	10/06/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Stockwell Terrace	01/12/2008	28/07/2009	Standard	Stockwell	Clapham & Stockwell TH	Completed
Thorncroft St	24/03/2008	10/06/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Willard St	24/08/2008	28/07/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Clarence Walk	31/03/2008	17/09/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Courland Gr	31/03/2008	17/06/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Gaskell St	31/03/2008	17/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Jeffreys Rd	31/03/2008	16/01/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Kelman Cl	31/03/2008	17/12/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Larkhall Lane	31/03/2008	30/05/2009	Standard	Stockwell	Clapham & Stockwell TH	Completed
Larkhall Rise	31/03/2008	30/05/2009	Standard	Larkhall	Clapham & Stockwell TH	Work in Progress
Smedley St	31/03/2008	17/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Union Gr	31/03/2008	30/07/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Union Rd	31/03/2008	30/05/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Apr-08				Larkhall	Clapham & Stockwell TH	
Albion Ave	07/04/2008	01/03/2009	Standard	Ferndale	Brixton TH	Completed
Broomgrove Rd	07/04/2008	17/12/2008	Standard	Vassall	North Lambeth TH	Completed
Cranmer Ct	07/04/2008	01/03/2009	Standard	Larkhall	Clapham & Stockwell TH	
Gauden Cl	07/04/2008	01/03/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Killyon Rd	07/04/2008	17/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Lingham St	07/04/2008	01/03/2009	Standard	Ferndale	Brixton TH	Completed
Moat Pl	07/04/2008	24/06/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Netherford Rd	07/04/2008	24/06/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Timber Hill Way	07/04/2008	24/06/2008	Standard	Larkhall	Clapham & Stockwell TH	
Clitheroe Rd	14/04/2008	01/07/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Crossford St	14/04/2008	01/07/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Eastcote St	14/04/2008	01/07/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Grantham Rd	14/04/2008	01/01/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Hemberton Rd	14/04/2008	01/07/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Irving Gr	14/04/2008	01/12/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Mayflower Rd	14/04/2008	01/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Rhodesia Rd	14/04/2008	01/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Tregothian Rd	14/04/2008	01/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Arlesford Rd	21/04/2008	01/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Dalyell Rd	21/04/2008	08/01/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
EdithnaSt	21/04/2008	08/07/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Kay Rd	21/04/2008	08/11/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Kimberley Rd	21/04/2008	08/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Mordaunt St	21/04/2008	08/09/2008	Standard	Ferndale	Brixton TH	Completed
Nealden St	21/04/2008	08/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Prideaux Rd	21/04/2008	08/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Pulross Rd	21/04/2008	08/11/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Stockwell Green	21/04/2008	01/07/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Argyll Cl	28/04/2008	15/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Bellefields Rd	28/04/2008	15/12/2008	Standard	Ferndale	Brixton TH	Completed
Burgoyne Rd	28/04/2008	15/10/2008	Standard	Ferndale	Brixton TH	Completed
Chantry Rd	28/04/2008	15/12/2008	Standard	Ferndale	Brixton TH	Completed
Combermere Rd	28/04/2008	15/09/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Gateley Rd	28/04/2008	15/12/2008	Standard	Ferndale	Brixton TH	Completed
Hargwyne St	28/04/2008	15/12/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Romero Cl			Standard	Ferndale	Brixton TH	DTC
Stansfield Rd	28/04/2008	15/12/2008	Standard	Ferndale	Brixton TH	Completed
Stockwell Ave	28/04/2008	08/02/2009	Standard	Ferndale	Brixton TH	Completed
May-08						
Andalus Rd	05/05/2008	31/01/2009	Standard	Brixton Hill	Brixton TH	Completed
Buckner Rd	05/05/2008	22/07/2008	Standard	Ferndale	Brixton TH	
Concannon Rd	05/05/2008	22/10/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	Brixton Hill	Brixton TH	COMMENT
Cottage Grove	05/05/2008	22/12/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Fenwick Place	05/05/2008	22/03/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Hubert Grove	05/05/2008	28/05/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Porden Rd			Standard	Brixton Hill	Brixton TH	
Tasman Rd	05/05/2008	28/02/2009	Standard	Larkhall	Clapham & Stockwell TH	Completed
Willington Rd	05/05/2008	22/12/2008	Standard	Larkhall	Clapham & Stockwell TH	Completed
Baytree Rd	12/05/2008	28/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Bonham Rd	12/05/2008	28/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Haycroft Rd	12/05/2008	29/07/2008	Standard	Brixton Hill	Brixton TH	Completed
Hayter Rd	12/05/2008	22/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Horsford Rd	12/05/2008	29/07/2008	Standard	Brixton Hill	Brixton TH	Completed
Sudbourne Rd	12/05/2008	28/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Torrens Rd	12/05/2008	29/11/2008	Standard	Brixton Hill	Brixton TH	Completed
Trent Rd	12/05/2008	28/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Winslade Rd	12/05/2008	29/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Winterwell Rd	12/05/2008	29/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Blenheim Gdns	19/05/2008	29/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Branksome Rd	19/05/2008	29/12/2009	Standard	Brixton Hill	Brixton TH	Completed
Glanville` Rd			Standard	Brixton Hill	Brixton TH	
Glenelg Rd	19/05/2008	29/12/2009	Standard	Brixton Hill	Brixton TH	Completed
Halliwell Rd	19/05/2008	29/12/2009	Standard	Brixton Hill	Brixton TH	Completed
Kildoran Rd	19/05/2008	05/11/2008	Standard	Brixton Hill	Brixton TH	Completed
Lambert Rd	19/05/2008	05/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Margate Rd	19/01/2008	05/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Prague PI	19/01/2008	05/03/2009	Standard	Brixton Hill	Brixton TH	Completed
Ramilles Cl	19/05/2008	05/08/2008	Standard	Brixton Hill	Brixton TH	
St Saviours Rd	19/05/2008	05/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Strathleven Rd	19/05/2008	05/02/2009	Standard	Brixton Hill	Brixton TH	Completed
Bourke Close			Standard	Thornton	Streatham TH	

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Clarence Crescent	26/05/2008	28/03/2009	Standard	Thornton	Streatham TH	Completed
Helby Rd	26/05/2008	28/03/2009	Standard	Thornton	Streatham TH	Completed
McCall Rd	26/05/2008	12/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Mandrell Rd	26/05/2008	12/02/2009	Standard	Brixton Hill	Brixton TH	Completed
Mauleverer Rd	26/05/2008	12/01/2009	Standard	Brixton Hill	Brixton TH	Completed
Rodenhurst Rd	26/05/2008	12/02/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Rosebery Rd	26/05/2008	12/02/2009	Standard	Brixton Hill	Brixton TH	Completed
Thornbury Rd	26/05/2008	12/02/2009	Standard	Brixton Hill	Brixton TH	Completed
Thornclyffe Rd	26/05/2008	12/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Waterworks Rd	26/05/2008	12/08/2008	Standard	Brixton Hill	Brixton TH	
Wingford Rd	26/05/2008	12/12/2008	Standard	Brixton Hill	Brixton TH	Completed
Jun-08						
Abeville Rd	02/06/2008	28/04/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Cautley Ave	02/06/2008	19/02/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Hambalt Rd	02/06/2008	19/02/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Headlam Rd	02/06/2008	19/02/2009	Standard	Thornton	Streatham TH	Completed
Klea Ave	02/06/2008	19/12/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Lessar Ave	02/06/2008	19/12/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Lynette Ave	02/06/2008	19/02/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Narbonne Ave	02/06/2008	19/12/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Patio Cl			Standard	Clapham Common	Clapham & Stockwell TH	
Rathmell Drive			Standard	Clapham Common	Clapham & Stockwell TH	
Shandon Rd	02/06/2008	19/08/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Trouville Rd	02/06/2008	19/02/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Allnut Way	09/06/2008	26/09/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Caldervale Rd	09/06/2008	26/09/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Elms Rd	09/06/2008	26/03/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Franconia Rd	09/06/2008	26/09/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Leppoc Rd	09/06/2008	26/10/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Mandalay Rd	09/06/2008	26/09/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Rookery Rd	09/06/2008	26/04/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
St Gerrards Cl			Standard	Clapham Common	Clapham & Stockwell TH	
Tableer Ave	09/06/2008	26/08/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Timothy Cl			Standard	Clapham Common	Clapham & Stockwell TH	
Waldo Cl			Standard	Clapham Common	Clapham & Stockwell TH	
Worsopp Dr	09/06/2008	26/10/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Crescent Drive	16/06/2008	02/09/2008	Standard			
Edgeley Rd	16/06/2008	28/03/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Elm Hurst St	16/06/2008	02/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Holwood Pl	16/06/2008	02/10/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Littlebury Rd	16/02/2008	02/04/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Mayfield Cl			Standard			
Navy St	16/06/2008	02/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Park Hill	16/06/2008	02/03/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Shamrock St	16/06/2008	02/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
St Alphonsus Rd	16/06/2008	02/02/2009	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Teignmouth Cl			Standard	Clapham Common	Clapham & Stockwell TH	
West Rd	16/06/2008	02/10/2008	Standard	Clapham Common	Clapham & Stockwell TH	Completed
Bobbin Cl			Standard	Clapham Town	Clapham & Stockwell TH	
Charlotte Row			Standard	Clapham Town	Clapham & Stockwell TH	
Cubbitt Terrace	23/06/2008	09/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Lydon Rd	23/06/2008	09/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
North St	01/08/2006	31/10/2006	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Princes Cl	23/06/2008	09/09/2008	Standard			
Rectory Grove	23/06/2008	28/03/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Rozell Rd	23/06/2008	09/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Scout Lane			Standard	Clapham Town	Clapham & Stockwell TH	

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Stephen PI			Standard	Clapham Town	Clapham & Stockwell TH	
Sycamore Mews			Standard	Clapham Town	Clapham & Stockwell TH	
Turrett Grove	23/06/2008	09/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Bromells Rd	30/06/2008	16/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Chip St	30/06/2008	16/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	
Cressett St	30/06/2008	16/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Hannington Rd	30/06/2008	16/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Macaulay Rd			Standard	Clapham Town	Clapham & Stockwell TH	
Macaulay Terrace			Standard			
Prescott PI	30/06/2008	28/03/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Redwood Mews			Standard			
Stonehouse St	30/06/2008	16/02/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
TurnChapel Mews			Standard			
Venn St	30/06/2008	16/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Voltaire Rd	30/06/2008	16/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Jul-08						
Bowland Rd	07/07/2008	23/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Carpenters PI	07/07/2008	23/12/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Clapham Crescent	07/07/2008	23/09/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Stirling Rd	07/07/2008	23/10/2008	Standard	Stockwell	Clapham & Stockwell TH	Completed
Clement Ave	07/07/2008	23/09/2008	Standard			
Edgeley La	07/07/2008	23/03/2009	Standard	Clapham Town	Clapham & Stockwell TH	Work in Progress
Haselrigge Rd	07/07/2008	23/11/2008	Standard	Ferndale	Brixton TH	Completed
Kenwyn Rd	07/07/2008	23/10/2008	Standard	Ferndale	Brixton TH	Completed
Nelsons Row	07/07/2008	28/03/2009	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Sleivemore Cl			Standard			
St Lukes Ave	07/07/2008	23/01/2009	Standard	Ferndale	Brixton TH	Completed
Triangle PI	07/07/2008	23/12/2008	Standard	Clapham Town	Clapham & Stockwell TH	Completed
Bolton Crescent			Standard	Oval	North Lambeth TH	

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Denmark Hill	14/07/2008	30/03/2009	Standard	Herne Hill	Brixton TH	Completed
Jasper Passage	14/07/2008	30/09/2008	Standard			DTC
Kennington Park Gardens	14/07/2008	30/03/2009	Standard	Oval	North Lambeth TH	
Morley St			Standard	Bishops	North Lambeth TH	
St Agnes Place			Standard	Oval	North Lambeth TH	DTC
Upper Ground			Stainless			DTC
Wandsworth Rd	To be Advised	To be Advised		Various	Various	Scheme
Westminster Bridge Rd	19/01/2009	30/07/2009	Standard	Bishops	North Lambeth TH	Completed
Aug- 08						
Vauxhall Grove	10/12/2007	29/02/08	Standard	Oval	North Lambeth TH	Completed
Lawn Lane	10/10/2007	29/04/2008	Standard	Oval	North Lambeth TH	Completed
Bonnington Square	To be Advised	31/03/2009	Embellished	Oval	North Lambeth TH	Completed
Ferndale Road	To be Advised	31/09/2009	Embellished	Ferndale	Brixton TH	Completed
Trinity Gardens	To be Advised	To be Advised	Embellished			DTC
Brighton Terrace	To be Advised	To be Advised	Embellished			DTC
Belmont Rd		28/02/2008	Embellished	Clapham Town	Clapham & Stockwell TH	Completed
Belmont Close		28/02/2008	Embellished	Clapham Town	Clapham & Stockwell TH	Completed
Fitzwillaim Road		29/12/2008	Embellished	Clapham Town	Clapham & Stockwell TH	Completed
Liston Road		28/03/2008	Embellished	Clapham Town	Clapham & Stockwell TH	Completed
Grovelway			Embellished	Vassall	North Lambeth TH	
Northbourne Road		29/12/2008	Embellished	Clapham Common	Clapham & Stockwell TH	Completed
Brook Drive	14/07/2008	30/03/2009	Standard	Princes	North Lambeth TH	Work in Progress
Windmill Walk	25/02/2008	13/05/2008	Heritage	Bishops	North Lambeth TH	Completed
Denny Street	25/02/2008	03/01/2009	Heritage	Princes	North Lambeth TH	Completed
Denny Crescent	25/02/2008	13/05/2008	Heritage	Princes	North Lambeth TH	Completed
Cardigan Street	01/04/2008	01/11/2008	Heritage	Princes	North Lambeth TH	Completed
Courtney Square	05/06/2008	03/01/2009	Heritage	Princes	North Lambeth TH	Completed
Courtney Street	05/06/2008	28/07/2009	Heritage	Princes	North Lambeth TH	Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START DATE	FINISH DATE	COLUMN TYPE	WARD	THC	COMMENT
Hannover Gardens	05/06/2008	28/03/2009	Heritage	Oval	North Lambeth TH	Completed
Wilkinson Street	25/02/2008	13/05/2008	Heritage	Stockwell	Clapham & Stockwell TH	Completed
St Stephens Terrace	25/02/2008	13/05/2008	Heritage	Stockwell	Clapham & Stockwell TH	Completed
Albert Square	05/02/2008	31/07/08	Heritage	Stockwell	Clapham & Stockwell TH	Completed
Aldebert Terrace	25/02/2008	13/05/2008	Heritage	Stockwell	Clapham & Stockwell TH	Completed
Landsdowne Gardens	25/02/2008	03/08/2008	Heritage	Stockwell	Clapham & Stockwell TH	Completed
St Barnabas Villas	25/02/2008	31/08/2009	Heritage	Stockwell	Clapham & Stockwell TH	Completed
Viceroy Rd	17/03/2008	03/10/2008	Heritage	Stockwell	Clapham & Stockwell TH	Completed
Durand Gardens	17/03/2008	28/03/2009	Heritage	Vassall	North Lambeth TH	Completed
Atherfold Rd	17/03/2008	03/08/2008	Heritage	Larkhall	Clapham & Stockwell TH	Completed
Rectory Gardens	17/03/2008	03/11/2008	Heritage	Clapham Town	Clapham & Stockwell TH	Completed
Grafton Square	17/03/2008	28/07/2009	Heritage	Clapham Town	Clapham & Stockwell TH	Completed
Windmill Drive	17/03/2008	28/03/2009	Heritage	Clapham Common	Clapham & Stockwell TH	Completed
Helix Gardens	17/03/2008	03/08/2008	Heritage	Tulse Hill	Brixton TH	Completed
Rush Common	01/09/07	01/03/2009	Standard	Park	Park	WIP
Larkhall Park	01/09/07	31/11/07	Standard	Park	Park	Completed
Clapham Common	01/11/07	30/05/08	Park	Park	Park	Completed
Max Roach Park	01/08/08	31/03/2009	Park	Park	Park	Completed
Kennington Park Night Walk	01/09/08	31/03/2009	Park	Park	Park	Completed
Emma Cons Gardens	To be Advised	To be Advised	Park	Park	Park	LBL Agreement req
Lambeth Walk	To be Advised	To be Advised	Park	Park	Park	Work in Progress
St Marks Churchyard	To be Advised	To be Advised	Park	Park	Park	Work in Progress
St Mathews Churchyard	To be Advised	To be Advised	Park	Oval	North Lambeth TH	Work in Progress
Tate Gardens	To be Advised	To be Advised	Park			LBL Agreement req
Hill House Rd	01/09/2008	20/11/2008	Park			Completed
Chrysell St	01/12/2008	01/05/2009	Standard			Completed
Sep- 08						
Rotherhill Rd	01/10/2008	27/02/2009	Standard			Completed

Lambeth PFI CIP Programme
02/09/2009

STREET & START MONTH	START W/C	FINISH W/C	COLUMN TYPE	WARD	THC	COMMENT
Leithcote Path	01/10/2008	27/02/2009	Standard			Completed
Leigh Orchard Close	01/10/2008	27/02/2009	Standard			Completed
Windmill Row	01/10/2008	27/02/2009	Standard			Completed
Tarrington CI	01/10/2008	27/02/2009	Standard			Completed
Wimbart Rd	01/10/2008	27/02/2009	Standard			Completed
Beverstone Rd	01/10/2008	27/02/2009	Standard			Completed
Laud St	01/10/2008	27/02/2009	Standard			Completed
Elias PI	01/10/2008	27/02/2009	Standard			Completed
Gleneagle Mews	01/10/2008	27/02/2009	Standard			Completed
Runnymede Crescent	01/10/2008	27/02/2009	Standard			Completed
Robertson Rd	01/10/2008	27/02/2009	Standard			Completed
Sidney Street	01/10/2008	27/02/2009	Standard			Completed